

DEER RUN PLACE. MAJOR BOYD DRIVE

CONSTRUCTION SCHEDULE

June 21 / June 30	Install silt fence
June 28 / July 8	Tree clearing
July 8/ July 30	Land clearing ,Stump removal ,Site clean up
August	Rough in road and utilities
September	Road work, drainage ,water Binder
October	Complete Road work to binder and detention basins with seed

Schedule subject to change

Michael Crowe
9788-852-4518

DEER RUN PLACE

MAJOR BOYD DRIVE.

CONTACTS

DEER RUN LAND DEVELOPMENT LLC

6 Mechanic St

Kennebunk , ME 04043

MICHAEL CROWE. MANAGER

978-852-4518

mikecroweconstruction@comcast.net

Site Work

Kendall Construction

Groveland

Larry Kelly

508-633-6969

Engineer

Williams and Sparages

189 North Main ST Suite 101

Middleton, MA 01949

Chris Sparages

978-539-8088