Wednesday, December 17, 2019

Below is a current status update for the Brake Hill Water Storage Tank.

Brake Hill Water Storage Tank

- The gravel access road is approximately 75% complete.
- The electrical and communications duct bank is complete from the tank site to Hilltop Circle. Final connections to National Grid and Comcast utilities will occur at a later date.
- The water main is complete.
- The water storage tank materials have been delivered to the site and the steel tank construction is approximately 75% complete.
- Water storage tank steel construction is expected to be complete in January.
- In the spring and into early summer of 2020, the steel tank will be painted, disinfected, filled, and bacteriologically tested and remaining site work, electrical/communications, and mechanical work will be completed. Once satisfactory bacteriological results are obtained and upon MassDEP approval, the new tank will be put into service.
- Once the new tank is in service, the existing water tank will be demolished and removed from the site.
- All work is expected to be complete by August 2020. We anticipate receiving an updated schedule from the Contractor prior to the restart of spring construction activities.

Jon W. Gregory, P.E.
Associate

TATA & HOWARD
Unsurpassed Solutions in the Water Environment

67 Forest Street Marlborough, MA 01752
Direct: (508) 219-4016
Cell: (774) 254-3523
Phone: (508) 303-9400 x127 Fax: (508) 449-9400
Email: jgregory@tataandhoward.com

10 Riverside Drive, Suite 104 Lakeville, MA 02347
Direct: (508) 386-9339
Cell: (774) 254-3523
Phone: (508) 946-1732 Fax: (508) 449-9400
Email: jgregory@tataandhoward.com